

# Summary of installation plans from LS2 to LS3

Armando Lanaro

UW-Madison

GMM CMS week April 4, 2017



# Overview

## Reminder: goals of the session

- For project X:
  - Detector geometry, 3D envelope requirements and constraints/conflicts
  - Impact of considered on integration, installation and schedule
  - Integration and installation plans
  - Present understanding of services, infrastructure and tooling requirements
  - Tasks which can/should be anticipated
  - Installation and integration timeline –vs- official schedule
  - Manpower: needs/training. Synergies with other projects
  - Priorities and main issues to be addressed



# Contributions

- GE1/1 station (A. Marinov):  
[https://indico.cern.ch/event/614702/contributions/2521030/attachments/1431659/2199434/GE11\\_Installation.pdf](https://indico.cern.ch/event/614702/contributions/2521030/attachments/1431659/2199434/GE11_Installation.pdf)
- DT minicrate replacement (D. Fasanella):  
[https://indico.cern.ch/event/614702/contributions/2521032/attachments/1431675/2199572/UpgradeWorkshop\\_DT.pdf](https://indico.cern.ch/event/614702/contributions/2521032/attachments/1431675/2199572/UpgradeWorkshop_DT.pdf)
- Inner ring CSC electronics refurbishment (D. Morse):  
[https://indico.cern.ch/event/614702/contributions/2521031/attachments/1431648/2199426/20170322\\_Morse\\_CSCMEx1\\_RefurbishmentAndPlans.pdf](https://indico.cern.ch/event/614702/contributions/2521031/attachments/1431648/2199426/20170322_Morse_CSCMEx1_RefurbishmentAndPlans.pdf)
- RE3/1 and RE4/1 rings (I. Crotty):  
<https://indico.cern.ch/event/614702/contributions/2521033/attachments/1431670/2199726/IntegrationRE31412123March2017V3.pdf>
- GE2/1 ring (A. Marinov):  
[https://indico.cern.ch/event/614702/contributions/2521034/attachments/1431662/2199437/GE21\\_installation.pdf](https://indico.cern.ch/event/614702/contributions/2521034/attachments/1431662/2199437/GE21_installation.pdf)
- ME0 station (M. Bianco):  
[https://indico.cern.ch/event/614702/contributions/2521035/attachments/1431610/2199562/MBianco\\_2017\\_03\\_22\\_RS.pdf](https://indico.cern.ch/event/614702/contributions/2521035/attachments/1431610/2199562/MBianco_2017_03_22_RS.pdf)



# Detector geometry and open issues 1.

- CSC and DT projects are “modification of existing”. System geometry parameters remain, for most part, unchanged
    - **DT** considers 3 minicrate replacement options offering different pros/cons:
      - A. Remove old and install new → requires full DT+RPC uncabbling and complex integration (services)
      - B. Install new inside old → less invasive (cabling and services)
      - C. Install new on top of old → more like option 2 with in addition maintenance gain
- Tests ongoing, attempt to select best option by June CR, based on DT-RPC consensus
- GEM and RPC projects “add to the existing”
    - **GE1/1** envelope well defined by present, and hopefully future (tbc), YE1 nose design
      - Demonstrator installation was the proof of principle: detector fits, even though some corrections on-the-fly were required. Suggest documentation/traveller



# Detector geometry and open issues 2.

- **RE3/1 and RE4/1** to cover up to  $\eta=2.4-2.5$  need to be spaced off the disk to miss the radiation shielding
  - This brings to a reduction of the z-envelope and poses strict constraints on chamber design, including electronics
  - RE4/1 mounting requires “special frames” to be designed and tested
- **GE2/1** has similar constraints in z-coord as REs
- Both RE and GE would interfere with present endcap h/w alignment laser system. The plan is to decommission the system – agreed by Muon
- **MEO** ( $2 < \eta < 2.8$ ) with 6 layers (on the back of HGC) would allow for  $\sim 9\text{mm}$  clearance (in z). This is too marginal considering the  $>15\text{mm}$  bending of the iron (towards IP) in this region when B is on
- **Need to carefully address detector clearance issues. Real size mock-ups to be installed in LS2 would seem a viable risk prevention approach.**



# Installation and Integration

- GE1/1 demonstrator indicated that installation was far more complex and time consuming than originally anticipated.
- GE1/1 and GE2/1 require chamber installation tools for safe handling. Question is whether one universal fixture can be designed to serve both installations, perhaps using an “adapter frame”.
- A similar tool needs to be designed and built for RE31 and RE4/1. All lifting equipment must be approved by CERN safety!
- RE4/1 mounting frames should be installed
- RP must agree that CSC activation level is suitable for transportation to surface lab
- ME0 needs a dedicated study which must be done in close coordination with HGC project [Phase2 Engineering and Integration Forum]
- **We seem to be lacking some dedicated engineering resources or need to find ways to share existing competences**



# Logistics in UXC

- The second crane (available from LS2) should bring considerable benefits to parallel work. Installation scheduled at LS2 startup
- Our effort should be to consider Muon installations in any shutdown **globally**, in the sense of:
  - Access to crane –vs- installation tooling. Lifting platforms (cherry pickers, scissor lifts)
  - Contribution from TC central teams (cabling), CMS contractors (cooling, gas services and tests) and CERN technical services (integration, gas, cooling infrastructures)
  - Optimize wheels/disks configurations, permanent scaffolding
  - Share expertise
  - Look at commonality between projects – do not reinvent the wheel
  - Merge installation teams when timeline of project X is very tight



# Infrastructures and services

- Cabling is a serious concern, particularly for projects planning installations during YETS
  - DT (LS3): new minicrates require extra cabling space
    - A practice test in LS2 is planned using one of options of slide 4
  - GE1/1 on-disk cable routing does not need –to some extent- to be final in LS2 since in LS3 will need to be undone completely for nose rebuilding
  - Cabling in main-chains (GE, RE) and mini-chains (GE2/1, RE) requires careful planning
    - Present mini-chains have reached packing factor limit – going beyond (if at all feasible) is at risk of structural integrity and disk opening safety. We need to insist with TC for designing additional mini-chains
- Pre-empt what can be anticipated
  - USC to UXC cabling. Installation on towers and balconies
  - Detector services (gas and cooling pipes) cannot be installed prior detector installation, AFAIK. Commissioning is a time consuming task (e.g. leak testing). Such activities have large impact on schedules – compared to detector installation



# Services: cooling

- New detectors need to check their on/off detector total heat dissipation, establish their cooling needs and prove compliance with existing system capacities
  - DT minicrate integration options lead to different cooling design/requirements
  - Cooling needs of new RE electronics higher than standard electronics? Does FE electronics placed between chamber and disk increase requirements?
- For ME0 we need to design the cooling supply infrastructure from scratch
- YE1 endcap cooling circuit capacity is at limit. There are no more cooling branches available. Pickup from exiting pipes, via T-connectors, is not the obvious solution – flow considerations. I am not sure it will reliably perform with new HE, GE1/1, GE2/1, ME0. This is serious
- YE3 needs study as well
- Barrel cooling system seems to be ok





LS2



## Scheduled

- Refurbish 108 ME234/1 on-chamber electronics
- Install 72 GE1/1

## Additional

- DT Minicrate slice test installation – perhaps removal?
- Dismount 36+36 RE4s - to allow dismounting of ME4/1 – and bring to storage
- Trail installation of GE2/1, RE3/1 and RE4/1 mock-ups?
- Install RE4/1 mounting frames (after ME4/1 electronics refurbishment)?
- Install additional mini-cable chain in UXC balconies? Then, perform RE3/1, RE4/1, GE2/1 USC-to-UXC cabling?
- Install power units and integrate new crates inside tower racks?
- Maintenance



# YETS 21-22 and (E?)YETS 22-23

## Scheduled

- Install 36 RE3/1 and 36 RE4/1
- Install 72 GE1/1

## Additional

- Maintenance



LS3



## Scheduled

- Replace 940 DT minicrates
- Install 36 ME0 as part of the new YE1 nose

## Additional

- Remove 72 GE1/1, 216 ME and 144 RE detectors from YE1s and bring to storage
- Strip off all cables, fibers, pipes from YE noses and YE1 radial cable trays
  - Many components will be broken and will need to be replaced → expect M&O cost inflation
- YE1 reinstallation and re-commissioning is equivalent to a “new project”, requiring same level of participation and coordination
  - Extra load on GEM group (new ME0, old GE1/1)
  - Very heavy on RPC (barrel + YE1)
  - Heavy on CSC
  - Many large teams to work simultaneously
- Maintenance



# Labs & Storage

## Labs

- B904, TIF: detector production, assembly, testing (GEM, RE?)
- SX5: detector refurbishment (MEx/1 before and during LS2)

## Storage @P5

- LS2
  - 72 RE4 in a clean, climate controlled space requires  $\sim 200\text{m}^2$  floor space
- LS3
  - 432 muon chambers (GE, RE, ME) requires  $\sim 1000\text{m}^2$  floor space, equipped with:
    - HVAC
    - Gas for 3 systems
    - Power, racks
    - Testing and re-commissioning stands
- **CMS TC is aware of our needs and is actively searching for optimal solutions**



# Conclusion and Outlook

- We all appreciate the considerable effort by all projects to address general installation and integration issues.
- Considered **individually** all plans appear to be reasonably thought out, and the issues are given appropriate attention. In general:
  - we know how to do things. In some cases we haven't yet figure out the best approach.
  - However, assuming Chf is not an issue, the two open questions are: **timeline and person-power**
- Reality is by far more complex, and we still fail to look at the Muon upgrade as a **global effort**.
- We should expect maintenance to become more demanding in future
- If we think of the Muon group in the future (LS2, YETS, LS3 and beyond) as a better integrated entity than it is now, we cannot continue to plan P5 work at those times as a bare sum of independent efforts, sometime even conflicting with each other. Our community cannot sustain a “duplication model” (teams, engineers, experts, etc.) forever.