

# Muon LS2 Schedule

| ID  | Task Mode                                                                         | Task Name                           | Duration | Start        | Finish       | Predecessors | Resource Names | Sub System |
|-----|-----------------------------------------------------------------------------------|-------------------------------------|----------|--------------|--------------|--------------|----------------|------------|
| 8   |  | RE-3/1 service installation         | 23 days  | Wed 06/03/19 | Fri 05/04/19 |              |                | RPC        |
| 9   |  | RE-3/1 gas service installation     | 11 days  | Wed 06/03/19 | Wed 20/03/19 | 7SS          | ZEC            | RPC        |
| 10  |  | RE-3/1 cable installation           | 12 days  | Thu 21/03/19 | Fri 05/04/19 | 9            | FSU            | RPC        |
| 114 |  | RE+4/1 service installation         | 20 days  | Wed 10/07/19 | Tue 06/08/19 |              |                | RPC        |
| 115 |  | RE+4/1 gas service installation     | 10 days  | Wed 10/07/19 | Tue 23/07/19 | 81SS         | ZEC            | RPC        |
| 116 |  | RE+4/1 cooling service installation | 5 days   | Wed 24/07/19 | Tue 30/07/19 | 115          | ZEC            | RPC        |
| 117 |  | RE+4/1 cable installation           | 10 days  | Wed 24/07/19 | Tue 06/08/19 | 116SS        | FSU            | RPC        |
| 162 |  | RE+3/1 service instalation          | 20 days  | Mon 21/10/19 | Fri 15/11/19 |              |                | RPC        |
| 163 |  | RE+3/1 gas service installation     | 10 days  | Mon 21/10/19 | Fri 01/11/19 | 158,160SS    | ZEC            | RPC        |
| 164 |  | RE+3/1 cable installation           | 10 days  | Mon 04/11/19 | Fri 15/11/19 | 163          | FSU            | RPC        |
| 229 |  | RE-4/1 service installation         | 20 days  | Mon 02/03/20 | Fri 27/03/20 |              |                | RPC        |
| 230 |  | RE-4/1 gas service installation     | 10 days  | Mon 02/03/20 | Fri 13/03/20 | 196SS        | ZEC            | RPC        |
| 231 |  | RE-4/1 cooling service installation | 5 days   | Mon 16/03/20 | Fri 20/03/20 | 230          | ZEC            | RPC        |
| 232 |  | RE-4/1 cable installation           | 10 days  | Mon 16/03/20 | Fri 27/03/20 | 231SS        | FSU            | RPC        |