

Muon LS2 Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	% Complete	Sub System
8	Install RE-3/1 & RE-4/1 HV umbilical cables in MCC	7 days	Wed 09/01/19	Fri 18/01/19	2FS+1 day	RTech	100%	RPC
112	YE-3 Activities	13 days	Thu 06/06/19	Tue 25/06/19			100%	
115	RE-3/1 cable installation	9 days	Thu 13/06/19	Tue 25/06/19	111FS+0.5 d	RTech	100%	RPC
214	YE+4 Activities	67 days	Fri 05/07/19	Fri 11/10/19			100%	
215	RE+4/1 service installation	67 days	Fri 05/07/19	Fri 11/10/19			100%	RPC
218	RPC YE+3 OF Patch Panel Installation	1 day	Fri 09/08/19	Fri 09/08/19	179,217		100%	RPC
219	RE+4/1 HV FAR cable installation CH2mCC	3 days	Thu 08/08/19	Mon 12/08/19	217FS+1 da	RTech	100%	RPC
220	RE+4/1 HV NEAR cable installation CH2mCC	3 days	Fri 09/08/19	Tue 13/08/19	219FS-2 da	RTech	100%	RPC
221	RE+4/1 LV cable installation	3 days	Tue 13/08/19	Thu 15/08/19	220FS-1 da	RTech	100%	RPC
222	RE+4/1 HV&OF installation in mCC Near	1 day	Fri 16/08/19	Fri 16/08/19	221	RTech	100%	RPC
223	RE+4/1 OF installation CH2PP	5 days	Mon 19/08/19	Fri 23/08/19	222	RTech	100%	RPC
225	RE+4/1 HV installation in mCC Far	1 day	Mon 26/08/19	Mon 26/08/19	223	RTech	100%	RPC
227	RE+4/1 LV cable correction	1 day	Mon 02/09/19	Mon 02/09/19	226	RTech	100%	RPC
236	Recabling & commissioning X4A51 & X4S51 racks	4 days	Tue 08/10/19	Fri 11/10/19	234		100%	RPC
426	YE+3 Activities	19.5 days	Tue 09/06/20	Mon 06/07/20			100%	
427	RE+3/1 cable installation	16 days	Tue 09/06/20	Tue 30/06/20	425	RTech B5	100%	RPC
428	RE+3/1 ground cable installation	1 day	Thu 02/07/20	Thu 02/07/20	427FS+1 da	Anton	100%	RPC
451	RPC Optical Fibre Installation Positive End	5 days	Mon 24/08/20	Fri 28/08/20	453SS-5 da	RTech A5	100%	RPC
455	ME-x/1 refurbishment	121 days	Thu 28/05/20	Wed 18/11/20			73%	CSC
479	RE-3/1 3rd LV cable installation	2 days	Fri 03/07/20	Mon 06/07/20	476	RTech A4	100%	RPC
485	RE-3/1 ground cable installation	1 day	Thu 09/07/20	Thu 09/07/20	483SS	Anton	100%	RPC
543	YE-4 Activities	58 days	Mon 20/07/20	Mon 12/10/20			31%	
550	RE-4/1 cable installation	12 days	Fri 25/09/20	Mon 12/10/20			0%	
551	RE-4/1 HV FAR cable installation CH2mCC	4 days	Fri 25/09/20	Wed 30/09/20	549FS-1 da	RTech A4	0%	RPC
552	RE-4/1 HV NEAR cable installation CH2mCC	3 days	Mon 28/09/20	Wed 30/09/20	549	RTech B4	0%	RPC
553	RE-4/1 LV cable installation	4 days	Thu 01/10/20	Tue 06/10/20	552	RTech B4	0%	RPC

Muon LS2 Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	% Complete	Sub System
554	RE-4/1 OF installation CH2PP	6 days	Thu 01/10/20	Thu 08/10/20	551	RTech A4	0%	RPC
555	RE-4/1 HV&OF installation in mCC Near	2 days	Wed 07/10/20	Thu 08/10/20	552,553	RTech B4	0%	RPC
556	Drill and tap holes for RE-4/1 grounding	1 day	Fri 09/10/20	Fri 09/10/20	555	RTech B2	0%	RPC
557	RE-4/1 ground cable installation	1 day	Mon 12/10/20	Mon 12/10/20	556	RTech B2	0%	RPC