









































ID		Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Sub System
8			RE-3/1 service installation	23 days	Wed 06/03/19	Fri 05/04/19			RPC
10			RE-3/1 cable installation	12 days	Thu 21/03/19	Fri 05/04/19	9	RTech	RPC
49			GE-2/1 service installation	27 days	Mon 08/04/19	Fri 17/05/19			GEM
51			GE-2/1 cable installation	9 days	Tue 23/04/19	Mon 06/05/19	50	RTech	GEM
114			RE+4/1 service installation	20 days	Wed 10/07/19	Tue 06/08/19			RPC
117			RE+4/1 cable installation	10 days	Wed 24/07/19	Tue 06/08/19	116SS	RTech	RPC
118			GE-1/1 installation and commissioning	83 days	Thu 13/06/19	Tue 08/10/19			GEM
120			GE-1/1 service installation	28 days	Thu 11/07/19	Mon 19/08/19			GEM
125			GE-1/1 cable installation	10 days	Tue 06/08/19	Mon 19/08/19	124	RTech	GEM
162			RE+3/1 service instalation	20 days	Mon 21/10/19	Fri 15/11/19			RPC
164			RE+3/1 cable installation	10 days	Mon 04/11/19	Fri 15/11/19	163	RTech	RPC
167			GE+2/1 service installation	30 days	Tue 19/11/19	Mon 13/01/20			GEM
171			GE+2/1 cable instsallation	10 days	Tue 17/12/19	Mon 13/01/20	170	RTech	GEM
229			RE-4/1 service installation	20 days	Mon 02/03/20	Fri 27/03/20			RPC
232			RE-4/1 cable installation	10 days	Mon 16/03/20	Fri 27/03/20	231SS	RTech	RPC
233			GE+1/1 installation and commissioning	90 days	Mon 03/02/20	Fri 12/06/20			GEM
235			GE+1/1 service installation	35 days	Mon 02/03/20	Tue 21/04/20			GEM
240			GE+1/1 cable installation	10 days	Mon 06/04/20	Tue 21/04/20	239	RTech	GEM



Project: Muon LS2 Schedule
Date: Thu 08/11/18

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only	