

GE1/1 Plan and Services for LS1

Andrey Marinov

On behalf of CMS GEMs
Collaboration




Outline

- Introduction
- Mechanics
- Services
 - HV
 - LV
 - Fibers
 - Gas
 - Cooling
- Cable routing strategy
- Conclusions



Introduction

- Installation in LS2 requires information and foreseeing possible showstoppers for Integration and services




- GE1/1 super chamber consists two GE1/1 single detectors

- Two GE1/1 super chambers are planned to be installed during LS1 period to gain experience.



2016 Slice Test

Install 2-4
GE1/1 Super-
Chambers
During the
2016 YETC







Far



Near

Mechanics


- Eta coverage region is increased from 2.2 to 1.6,




GE1/1 Mechanical mock-ups



- The “Installation” in TIF is done on the optical table.
 - Alignment trials are foreseen, Zoltan and team is informed.
 - Will be used for the new GEB and Strips boards development in order to validate the mechanics
- Installation at P5 will take place after middle of March
 - Validation of the mechanics.
 - Validation of the services paths
 - Commissioning of the gas lines with Ar.



Services - HV



In All cases HV multicore cables from USC to UXC has to be placed

HV Divider – Single HV channel to the GE1/1 detector

The RE1/1 HV cables are placed in the YE1/1 nose. They can be used on 100%

We don't have flexibility to change much the potentials

We Cannot switch off any of the GEM HV sectors

We can monitor only the global current trough the divider.

Price estimate is easy from commercial suppliers

Multichannel option, No HV Divider.

We need to install extra multichannel HV cables


We can have the option to tune any of the potentials inside the GE1/1 Detector

We can switch off part of the HV GEM sectors.


We can record every of the GEM foil sectors currents. Can monitor for eventual problems.

Price estimate ongoing

Readout Electronics - Current baseline




LS1 GE1/1 Super Chamber – Summary



- 2 HV Lines to USC
- 2 LV Lines to UXC YE-1 Tower
- 16 lines to USC
- 4 lines to CSC TMB
- 1 Gas Loop Supply, Return
- 1 Cooling Loop supply Return


Cable Routing - Alternative Option

- **Follow the CSC ME1/1 Cooling pipes.**
 - All GE1/1 Cables should be packed inside a a flexible cable duct.
 - Mockup of the cable package must to be produced very soon in order to try the difficult points in this scenario.
 - It needs endorsement from the CMS technical coordinators.






GE1/1 Super-Chamber cable path

GE1/1 Super-Chambers slot




We have ~ 20 mm clearance in height


Avoiding the YE1 Cable Nose Cable Trays




Avoiding the YE1 Cable Nose Cable Trays



Cable Routing on the YE1 Disk



Cable Routing on the YE1 Disk



From YE1/3 Ring to the Periphery



Behind the RE1/3 – may be not a good option?




- RE Cable slacks are fixed on the grids behind.
- It makes routing complicated .



Gas



Gas system layout




Gas distribution UXC

✓ Chamber distribution (UXC)

One manifold (12 supply and return channels) is available in each distribution racks.

At the moment the controls are integrated in the RPC gas system. We need to decouple the two systems and re-calibrate the flow-meters.



Gas – LS1

- The Pipes can be commissioned during the GE1/1 Mockup installation, which will take place after middle of March
- Our GE1/1 Gas mixer will be ready at 2016.
 - Confirmed with Roberto and the gas group.
- Installation of the PM45 transfer pipes has to take place

Cooling

Cooling Request for LS1.


- The FEE heating power of the GE1/1 Demonstrator is assumed to be < 250 W in total for the 2 super-chambers.
- It will have a negligible impact on the YE1 cooling system.

Cooling Request for LS2.

- If we assume 240 W per YE1 sector, times 18 sectors, we have:
4,320 W per Endcap for GE1/1 FEE.


The super-chambers are in series with the HE/RBX, that dissipate at present no more than 100 W, but it could increase to 250 W after LS2. The details of the cooling loop are presented in the following picture.

YE1/1 Cooling Manifold



GE1/1

Slides from A.Gaddi



Conclusions about GE1/1 Cooling

- For LS1 Demonstrator, cooling is available, no impact on neighboring systems.
- For LS2, depending on HCal RBX upgrade, keep the total power dissipated below (or at least not too far from) 500 W per cooling loop.
- Cooling connections needs to be confirmed.



To be done before end of LS1 For the 2016 Slice Test



- HV Multicore cable USC-UXC – **missing on 100%**
- Fibers - **missing on 90%**
- LV Cables UXC-USC - **missing on 100%**
- Gas Lines check and commissioning – **foreseen in March**